



# City of Joliet

150 West Jefferson Street  
Joliet, IL 60432

## Memo

---

**File #:** 392-22

**Agenda Date:** 8/2/2022

---

**TO:** Mayor and City Council

**FROM:** James V. Capparelli, City Manager

**SUBJECT:**

Change Order No. 7 in the amount of (\$699,403.03) and Final Payout in the amount of \$765,710.58 for the 2020 Sanitary Sewer Rehabilitation Program to Performance Pipelining Inc.

**BACKGROUND:**

On January 7, 2020, the Mayor and City Council awarded a Contract for the 2020 Sanitary Sewer Rehabilitation Program, in the amount of \$7,870,480.96, to Performance Pipelining Inc. Subsequently, the Mayor and City Council have approved Change Orders No. 1 - 6 for a total amount of (\$1,245.07). The Public Service Committee reviewed this memo at the July 18, 2022, meeting and recommended for approval by Full Council.

**CONCLUSION:**

Change Order No. 7, a net decrease in the amount of (\$699,403.03), is for the following work:

- Schwalm robot mainline wrap cutting to complete lateral lining work
- Lateral liner cutting from an exterior cleanout to prevent an excavation repair on private property.
- Balancing of quantities for the final payout.

Funds will be credited to the Water & Sewer Improvement Fund / IEPA Loan / Construction (Org 51680000, Object 557200, (\$699,403.03)).

The Contractor has also requested a 39-day extension for final completion, due to difficulties coordinating the punchlist work with homeowners. City staff recommends the 39-day extension of final completion, which will allow time for the contractor to coordinate the remaining punch list items with the homeowners. Change Order No. 7 will extend the contract by 39 days. The revised final completion date is July 12, 2022.

In addition, Payment No. 18 and Final, in the amount of \$765,710.58, is presented for approval on behalf of Performance Pipelining Inc.

**RECOMMENDATION:**

Based on the above, the Administration recommends that the Mayor and City Council take the following actions:

1. Approve Change Order No. 7, a net deduction in the amount of (\$699,403.03) and grant a 39-

day extension on final completion for the 2020 Sanitary Sewer Rehabilitation Program, on behalf of Performance Pipelining Inc.

2. Approve Payment No. 18 and Final, in the amount of \$765,710.58, on behalf of Performance Pipelining Inc.